

LASER INTERFEROMETER GRAVITATIONAL WAVE OBSERVATORY  
- LIGO -  
CALIFORNIA INSTITUTE OF TECHNOLOGY  
MASSACHUSETTS INSTITUTE OF TECHNOLOGY

<b>Document Type</b> <b>LIGO-T990090-00 - Cxx</b> 10/13/99
<b>Suspension Controller Software and Cabling Test Plan</b>
Jay Heefner

*Distribution of this draft:*

xyz

This is an internal working note  
of the LIGO Project.

**California Institute of Technology**  
**LIGO Project - MS 51-33**  
**Pasadena CA 91125**  
Phone (626) 395-2129  
Fax (626) 304-9834  
E-mail: info@ligo.caltech.edu

**Massachusetts Institute of Technology**  
**LIGO Project - MS 20B-145**  
**Cambridge, MA 01239**  
Phone (617) 253-4824  
Fax (617) 253-7014  
E-mail: info@ligo.mit.edu

WWW: <http://www.ligo.caltech.edu/>

LIGO DRAFT

# 1 INTRODUCTION

This test plan covers the testing of the installed suspension controller rack cabling and cross connects, operator screens and control software. This test plan uses a test box that is substituted in place of the suspension controller. The test box uses LEDs to verify operation of the binary output controls, volt meters to verify the DC bias adjusts and a voltage divider string to verify monitor points.

In order to perform the test the test box must be connected in place of the suspension controller for the system to be tested, all operator screens for the system must be available and the EPICS software for the system under test must be loaded.

**LIGO-DRAFT**

## 2 BINARY OUTPUT TESTS

Using the operator screen for the system and the test box LED indicators, verify the operation of each of the following binary outputs.

**Table 1: Binary Outputs**

<i>Output Name</i>	<i>LED On</i>	<i>LED Off</i>
ASC Bypass		
LSC Test Enable		
Pos Enable		
Pit Enable		
Yaw Enable		
Side Enable		
Pos Bypass		
Pit Bypass		
Yaw Bypass		
Side Bypass		
ASC Pit Enable		
ASC Yaw Enable		
LSC Enable		
Pos Test Enable		
Pit Test Enable		
Yaw Test Enable		
Pos Invert		
Pit Invert		
Yaw Invert		
Side Invert		
UL Acquire		
LL Acquire		

LIGO-DRAFT

Tech: \_\_\_\_\_  
System Tested: \_\_\_\_\_

LIGO-T990090-00

Date: \_\_\_\_\_

**Table 1: Binary Outputs**

<i>Output Name</i>	<i>LED On</i>	<i>LED Off</i>
UR Acquire		
LR Acquire		
Side Acquire		
UL Coil Test		
LL Coil Test		
UR Coil Test		
LR Coil Test		
Side Coil Test		

LIGO-DRAFT

### 3 BIAS CONTROL TESTS

Using the operator screen, set the yaw bias adjust to 2.5 volts and the pitch bias adjust to 5.0 volts. Verify the meter 1 reads 2.5 volts $\pm$  0.1V and meter 2 reads 5.0volts  $\pm$ 0.1V.

**Table 2: Bias Controls**

<i>Signal</i>	<i>Meter reading</i>	<i>Pass/Fail</i>
Pitch Bias		
Yaw Bias		

### 4 OPERATOR MONITOR TESTS

Using the operator screen for the system and the table below, verify each of the operator monitors. A voltage reading that is  $\pm$  0.2 volts of the nominal voltage is acceptable. The most important

**Table 3: Operator Monitors**

<i>Monitor</i>	<i>Nominal Voltage</i>	<i>Actual Voltage</i>	<i>Pass/Fail</i>
Pos Monitor	8.125 V		
Pitch Monitor	7.50 V		
Yaw Monitor	6.875 V		
Pos 2 Monitor	6.25 V		
Pit 2 Monitor	5.625 V		
Yaw 2 Monitor	5.00 V		
Side Monitor	4.375 V		
UL Coil Monitor	3.75 V		
LL Coil Monitor	3.125 V		
UR Coil Monitor	2.50 V		
LR Coil Monitor	1.875 V		
Side Coil Monitor	1.25 V		
Side 2 Monitor	0.625 V		

consideration is that voltages readings decrease as you move down the table.